

Monthly Civil Rights and Workforce Development Report

September 2020



PREPARED BY:



COLORADO Department of Transportation

IN CONSULTATION WITH:







COLORADO Department of Transportation Statewide Bridge Enterprise

1. CIVIL RIGHTS AND WORKFORCE DEVELOPMENT UPDATE

Project staff will work with the Department's Civil Rights and Business Resource Center to conduct civil rights oversight, ensure compliance with Schedule 15 of the PA, and ensure that KMP meets the Project civil rights goals. The goals are outlined in Table 1.

Table 1Civil Rights Goals

🙆 🚭 Central 70

Design/Construction Period Goals	Disadvantaged Business Enterprise (DBE)	Emerging Small Business (ESB)	On-the-Job Training (OJT)	Local Hiring
Design Services	11.6%	3%	None	760,000 total employment hours with 380,000 hours performed by new
Other Construction Work	12.5%	3%	200,000 hours	
Routine O&M	None	- / -	None	hires.

1.1. Status of Small Business and Workforce Development Goals

The status of obligated work for DBE and ESB is shown in Table 2 and the status of obligated work for OJT and Local Hiring is shown in Table 3. The percent shown is based on KMP estimates for the total value of design (\$56.8 million) and construction (\$743.8 million). Below is a summary of items submitted by KMP.

1.1.1. Disadvantaged Business Enterprise and Emerging Small Business

Table 2 is based on commitments made as of September 28th, 2020 and payments reported in the B2Gnow System.

Table 2 Obligated Work for DBE and ESB

Design/Construction Period Achievements	DBE	ESB
KMP Design Services % Commitments (to date)	11.90%	9.14%
KMP Design services % commitments (to date)	(\$6,752,645.59)	(\$5,187,736.69)
KMP Design Services % Achieved	10.83%	8.57%
(DBE Goal 11.6%, ESB Goal 3%)	(\$6,146,082.10)	(\$4,862,910.12)
KMD Other Construction Work % Commitments (to date)	14.41%	8.47%
KMP Other Construction Work % Commitments (to date)	(\$107,138,215.56)	(\$62,988,038.25)
KMP Other Construction Work % Achieved	9.61%	4.46%
(DBE Goal 12.5%, ESB Goal 3%)	(\$71,496,651.49)	(\$33,164,912.42)

1.1.2. Workforce Development

To account for the lag-time in Certified Payroll Submittals, Workforce Development numbers reflect the month prior to the actual reporting period. This report reflects workforce hours from August 1st to August 31st, 2020.



1.1.3. On-the-Job Training

🗟 🚭 Central 70

The Department approved eight OJT participants in August 2020. Five of these individuals were apprentices for Kiewit; two laborers, two mechanics and one carpenter. Three were apprentices for Sturgeon; two electrical and one traffic signal apprentice. Ninety-nine of the one hundred thirty-one active participants actively participated for Department approved OJT credit this month. In August, 12,178 OJT hours were reported.

1.1.4. Local Hire

Three individuals were submitted for Acceptance into the Local Hire Program in August 2020, all three individuals were new hires. The total enrollment count is 641 individuals, with 116 of the 641 (18%) local hire individuals working in non-craft positions.

Not all local hire individuals who have been Accepted have worked hours on Central 70. To date, 608 (95%) of the Accepted local hire individuals have worked on the Project. This is the number used to calculate the monthly Workforce at a Glance report.

The New Hire Hour goal was met in July 2020.

Local hire hour subtotals (new hires and overall) are included in Table 3.

OJT and Local Hiring	Dec 2017 to Dec 2019	January 2020	Total	Goal/Percent Complete
On-the-Job Training (hours)	165,676	12,178	177,854	200,000/88.9%
Local Hire (total hours)	588,944	34,881	623,825	760,000/82.1%
Local Hire (new hire individuals) <i>Goal is 50% of total hours.</i>	428,938 (73%)	28,671 (82%)	457,608 (73%)	380,000/COMPLETE

Table 3Obligated Work for OJT and Local Hiring

1.2. Civil Rights Compliance Issues/Areas of Concern

Department audits performed during the spring and summer of 2018 identified numerous nonconformance issues with KMP's implementation of Civil Rights programs. The Department requested that KMP provide IQC resources and an updated QMP to address non-conformances. In September 2018, the Department conditionally approved KMP's process and quality procedures for civil rights. In March 2019, the Department created and assigned a QRD Audit to KMP regarding KMP's process and quality procedures; this audit has since been closed. In March 2020, the PC Process was Conditionally Approved with comments, and a revision is due to the Department on July 1, 2020. The PC Process revision was submitted for review on July 1st, 2020 and is pending review by the Department. Moving forward, as the PC Process is a living document, revisions will be submitted no less than annually and in the event a revision is needed due to process changes during the year. Department continues to monitor the



implementation of the plan as KMP works toward full approval. Due to the complexity of Civil Areas of concern addressed in the process and quality plans include:

- Submittal of initial and updated 1415 forms;
- Submittal of corrected 1415 forms;
- Monitoring subcontractors that have been removed from the project due to noncompliance;
- Issuing Late Notices per the conditionally approved PC Process;
- Accuracy and Completion of the Certified Payroll (CPR) Status Report; and
- Obtaining supporting documentation for payroll deduction
- •

Areas of progress:

🙆 👁 Central 70

- Requesting permission to sublet before a subcontractor starts on the project, pursuant to the FHWA-1273;
- Timely and accurate reporting of certified payrolls pursuant to the Davis-Bacon Act;
- Including all required provisions in subcontracts of every tier;
- Submittal of 1432 forms;
- Response to Aconex Document Requests;
- Timely completion of CUF's to limit the amount of No Observation CUF submissions;
- Submission of completed Commercially Useful Function (CUF) Forms,
- Subcontractor Closeout process;
- Prompt Payment reporting in B2GNow; and
- Issuance of NCRs within 24 hours of becoming aware of non-conforming work.

