

Bridge and Tunnel Enterprise Q1 FY2024 Report

# TABLE OF CONTENTS

Introduction	<b>4</b>
Program Highlights	5
BTE Resources Leveraged to Deliver the 10-Year Plan	5
I-70 Vail Pass Safety and Operations Improvement	6
House Bill 23-1276 - Scope of the Bridge and Tunnel Enterprise	6
FY2023 Promoting Resilient Operations for Transformative, Efficient, and Cost-Savings	
Transportation (PROTECT) Discretionary Grant Program	····· 7
Program Performance Summary	8
BTE Eligible Poor Bridge Statistics	9
Active Project Portfolio	10
Program Controls	10
BTE Funded Project Status Updates	11
Floyd Hill	11
Region 4/1 Rural Bridge Replacement Program	11
I-270 Critical Bridges Project	12
US 285/CO 9 Intersection Improvements with Bridge Widening	12
Region 2 CBC Program	12
Budget and Encumbrances	13
Financial Information	14
Appendices	17
Appendix A - Active Projects Portfolio	17
Appendix B - Program Allocation Plan	19
Appendix C - Four Year Quarterly Cash Flow Graph	25



## TABLES, FIGURES, & IMAGES

- Image 1-7. Key BTE-Funded FY2024-FY2027 10-Year Plan Projects
- Image 8. New Bridge Deck of the Future I-70 WB over Polk Creek
- Image 9 & 10. Maintenance and Inspection on BTE structures
- Image 11. SH 7 WBND over Boulder Creek (D-15-AQ)
- Image 12. Cracks in SH 7 WBND over Boulder Creek Bridge Rail(D-15-AQ)
- Image 13. SH 7 EBND over Boulder Creek (D-15-AV)
- Image 14. Cracks and Potholing in SH 7 EBND over Boulder Creek Deck (D-15-AV)
- Image 15. I-70 ML EBND over Polk Creek (F-12-AS)
- Image 16. US 34 ML over North Fork Republican River (D-28-D)
- Image 17 & 18. Constructed Drop Structures to Mitigate Scour on I-76 over Clear Creek (E-16-LT/LU)
- Image 19. BTE Active Projects Portfolio
- Image 20. Rendering of the Future I-70 Floyd Hill Project's Central Section
- Image 21. Emergency Repairs on I-270
- Image 22. Recently Installed Caissons for the Future Bridge
- Table 1. Structures with Construction Funding Established in Q1 FY2024
- Table 2. Structures that Completed Construction in Q1 FY2024
- Table 3. Project Status of BTE Eligible Poor Bridges as of Q1 FY2024
- Table 4. Overall and Active Project SPI by Month
- Table 5. Projects Substantially Complete Over Six Months Aging Encumbrance and Budget Balances
- Table 6. Program Financial Statistics as of September 30, 2023 (\$ in Millions)
- Table 7. Current Allocation Plan as of September 30, 2023 (\$ in Millions)
- Figure A. BTE Funded 10-Year Plan Progress Update
- Figure B. Bridge Rating Scale

- Figure C. Current Status of BTE Poor Bridges
  Figure D. Historic Status of BTE Poor Bridges
  Figure E. Forecast vs Actual FASTER Revenue Comparison
  Figure F. Forecast vs Actual SB21-260 Fee Revenue Comparison
- Figure G. Statewide Bridge & Tunnel Enterprise Program Performance

#### INTRODUCTION

This report is the 50th Quarterly Report published in support of the Statewide Bridge and Tunnel Enterprise (BTE). This Report outlines the progress and accomplishments associated with the BTE Program for work completed during July, August, and September of 2023; which coincides with the first quarter of the Colorado Department of Transportation's (CDOT) 2024 Fiscal Year (Q1 FY2024). Detailed information regarding the Funding Advancement for Surface Transportation and Economic Recovery (FASTER) legislation, Sustainability of the Transportation System (SB21-260) legislation, the recently passed HB23-1276: Scope of Bridge and Tunnel Enterprise legislation, program developments and activities, bond programs, previous significant milestones and achievements can be found in the Program Annual Newsletters and Quarterly Reports and are viewable on the Bridge and Tunnel Enterprise page on CDOT's website at https://www.codot.gov/programs/BridgeEnterprise

The following is an itemization of significant Q1 FY2024 BTE activities, some of which are discussed in further detail later in the report:


- Continued the process of modifying the Enterprise's governing documents, policies, and procedures to reflect the passage of HB23-1276: Scope of Bridge and Tunnel Enterprise.
- Drafted and finalized the 49th Bridge and Tunnel Enterprise Quarterly Report (Q4 FY2023).
- Received Board approval for the 1st Budget Supplement of FY2024 to:
- Establish the construction phase budget for the I-70 eastbound over Polk Creek (F-12-AS) as part of the Vail Pass
   Operations and Safety Improvement Project.
- Establish the construction phase budget for the US 34 over Republican River (D-28-D) bridge replacement as part of the Eastern Plains Timber Bridge Replacement Project.
- Received Board approval of a resolution committing BTE matching funds for the USDOT FY2023 Promoting Resilient Operations for Transformative, Efficient, and Cost Savings Transportation (PROTECT) discretionary grant application for the SH 7 westbound over Boulder Creek Bridge (D-15-AQ) replacement.
- Supported CDOT with the ongoing delivery of the 10-Year Plan and continued the evaluation of strategies to leverage BTE funding to advance planned projects with BTE eligible scope items.
- Conducted statewide regional outreach to collect information needed to update the BTE Bridge Prioritization Plan.
- Drafted and finalized the July 2023 BTE Bridge Prioritization Plan (previously advanced to the Q4 FY2023 Quarterly Report for expedited distribution).
- Performed maintenance on the program baseline cost estimates, including monitoring and planning for increased commodity, material, and labor price inflation and adjusting program forecasts as necessary.
- Performed status updates for various program metrics including: major achievements, total program financial performance, and status of BTE eligible structures.
- Completed monthly updates to the program schedule for work completed in July, August, and September of 2023, and conducted the regularly scheduled Schedule Change Control Board meetings.
- Continued efforts to de-budget excess funds on projects with completed phases and reallocate savings to other BTE projects.

## BTE Resources Leveraged to Deliver the 10-Year Plan

In Q1 FY2024, BTE continued to support CDOT with the planning and delivery of their 10-Year Plan. During the quarter, BTE staff held early financial modeling discussions with program stakeholders. These discussions were focused on determining the financing needs to execute the timely completion of the 10-year plan while also ensuring that program capacity is available in future fiscal years to effectively manage bridge and tunnel assets. The images below show the BTE funded projects in the 10-Year Plan, as well as the BTE structure count, the current total poor-rated bridge deck area, and the estimated BTE construction funding contribution for each project. Figure A provides key high-level updates regarding BTE's ongoing participation in the 10-Year Plan. With the recent allocation of new construction funds to the Vail Pass Safety and Operations project, BTE has now allocated a total of \$250M to CDOT's 10-Year Plan. For additional information on the Vail Pass project, please refer to the update below.

#### Key BTE-Funded Year FY2024-FY2027 10-Year Plan Projects (Images 1-7)







3 structures | 35,338 ft<sup>2</sup> | \$60M

1 structure | 21,065 ft<sup>2</sup> | \$20M

2 structures | 61,505 ft<sup>2</sup> | \$102M





I-25/US 50 - New Pueblo Freeway Project

6 structures | 71,417 ft<sup>2</sup> | \$90M

3 structures | 27,826 ft<sup>2</sup> | \$240M

2 structures | 39,829 ft<sup>2</sup> | \$51M



2 structures | N/A | \$100M

Figure A. BTE Funded 10-Year Plan Progress Update

		BTE Funded Bridge Progress
<b>A A</b>		23 bridges in design
4	$\triangle$	12 bridges in construction
	$\bigcirc$	7 bridges completed
		EJMT Maintenance & Repairs
$(\cap)$	(1)	BTE's first tunnel project started!

FY2023-FY2024 Bridge & Tunnel Fees fully allocated

Note: The estimated BTE construction funding contributions shown are from preliminary-level cost estimates. This information is provided for illustrative purposes only, and is subject to change.

## I-70 Vail Pass Safety and Operations Improvement

CDOT/BTE was awarded \$60.7M through the FY2020 USDOT INFRA Discretionary Grant Program to advance the I-70 Vail Pass Safety and Operations Improvement Project. The BTE program was leveraged to improve the competitiveness of the grant applications by increasing the state funding match and showing participation of multiple stakeholders. The project includes: the reconstruction of the BTE eligible westbound and eastbound structures over Polk Creek, construction of an eastbound auxiliary lane, shoulder widening, curve modifications, re-construction of a truck ramp, dynamic message signs, wildlife underpasses and fencing, and a variable speed limit system.

#### **Project Updates**

- Construction of westbound bridge (F-12-AT) in Package 3 is nearly complete; paving of the bridge is scheduled for October 2023, with the structure expected to be open to traffic in O2 FY2024.
- Construction of the retaining walls is ongoing and the realigned recreation path was opened for use.
- The eastbound bridge (F-12-AS) will be delivered in Package 5; the project team held the 90% design review on June 13, 2023, and the Package is scheduled to reach final design in October 2023, with construction scheduled to start in April 2024.




Image 8. New Bridge Deck of the future I-70 WB over Polk Creek

## House Bill 23-1276 - Scope of the Bridge and Tunnel Enterprise

With Governor Jared Polis's signature of HB23-1276 (Scope Of Bridge And Tunnel Enterprise | Colorado General Assembly), the scope of the Enterprise has been expanded and now allows BTE to fund preventative maintenance projects for "Good" and "Fair" rated bridges. Additionally, BTE is authorized to package work for "Fair" rated bridges into "Poor" rated bridge projects if including the "Fair" rated bridge is an efficient use of BTE resources and will result in cost savings or schedule acceleration for a project that will improve safety. For additional detailed information on this legislation, please refer to the previous BTE Quarterly Report (Q4 FY2023).

Currently, BTE staff is working with the BTE Board of Directors, the CDOT Executive Management Team, and Region & other stakeholders to strategically modify the Enterprise and allow for the expansion of its scope. BTE staff is anticipating a 8-12 month time line to update governing documents, policies, procedures, processes, and guidance documents to reflect the passage of HB23-1276. See below for a list of significant work products staff will be working on over the implementation period.

- Updating the BTE Bylaws and Articles of Organization
- Establishing programmatic funding priorities
- Updating BTE Policy and Procedure Directives
- Updating and creating new BTE guidance documents
- Amending existing intergovernmental agreements with CDOT






Image 9 & 10. Maintenance and Inspection on BTE structures



# FY2023 Promoting Resilient Operations for Transformative, Efficient, and Cost-Savings Transportation (PROTECT) Discretionary Grant Program

In April 2023, the U.S. Department of Transportation (USDOT) released a Notice of Funding Opportunity (NOFO) for the FY 2023 PROTECT Discretionary Grant Program. The PROTECT Discretionary Grant Program was established within the Bipartisan Infrastructure Law (BIL), which was enacted under the Infrastructure Investment and Jobs Act. The purpose of the PROTECT Grant program is to plan for and strengthen surface transportation to be more resilient to natural hazards, including climate change, sea level rise, flooding, extreme weather events, and other natural disasters. After consideration by CDOT, BTE, DRCOG, and the City and County of Boulder, the SH7 over Boulder Creek project was identified as a top candidate project for submission.

The project will reconstruct the SH 7 (Arapahoe Ave.) bridges over Boulder Creek (D-15-AQ/AV) as well as a nearby culvert on SH 7. The bridge replacement project includes one poor-rated bridge (D-15-AQ), one fair-rated bridge (D-15-AV), and a fair-rated culvert, and will address the vulnerability of these structures to high water events in the Boulder Creek floodplain. The fair-rated culvert is considered undersized and it is anticipated the fair-rated bridge could fall to poor condition soon. Additionally, the existing configuration of the SH 7 over Boulder Creek, and the roadway within the project limits, has not kept pace with increasing traffic and the high multi-modal travel demands. The new bridges would be designed and constructed to meet AASHTO and ADA design guidelines and will use the City of Boulder's East Arapahoe Transportation Plan as a guideline. The project will enhance access and connections to the well-used Boulder Creek multiuse path and build new transit connections with protected pedestrian and bicycle facilities. The new bridge will also enhance the bicycle and pedestrian underpass crossing below it by improving sightlines and underpass crossing width.

In July 2023, the BTE Board approved the allocation of \$13M of BTE matching funds to replace structure D-15-AQ. Allocation of these funds will be contingent on a PROTECT grant being awarded to CDOT.



Image 11. SH 7 WBND over Boulder Creek (D-15-AQ)



(D-15-AQ)



Image 13. SH 7 EBND over Boulder Creek (D-15-AV)



Image 14. Cracks and Potholing in SH 7 EBND over Boulder Creek Deck (D-15-AV)

#### PROGRAM PERFORMANCE SUMMARY

In Q1 FY2024, staff continued to make progress addressing the state's "Poor" bridge population and completing tunnel projects. A summary of the Enterprise's activities and accomplishments for this period is provided below.

The BTE Board approved a budget supplement to establish the construction phase funding for two projects, Package #5 of the Vail Pass Safety and Operations Improvement Project and Package #4 of the Eastern Plains Timber Bridge Replacement Project. Package #4 contains one BTE-eligible bridge, US 34 of North Fork Republican River (D-28-D), and is the final package of the larger project.

Table 1. Structures with Construction Funding Established in Q1 FY2024

Bridge ID	Region	Facility Carried over Featured Intersection	County
F-12-AS	3	I-70 ML EBND over Polk Creek	Eagle
D-28-D	4	US 34 ML over North Fork Republican River	Yuma



Image 15. I-70 ML EBND over Polk Creek (F-12-AS)



Image 16. US 34 ML over North Fork Republican River (D-28-D)

Table 2. Structures that Completed Construction in Q1 FY2024

Brid	dge ID	Region	Facility Carried over Featured Intersection	County
E-1	16-LT	1	I-76 ML EBND over Clear Creek	Adama
E-1	E-16-LU		I-76 ML WBND over Clear Creek	Adams






Image 17 & 18. Constructed Drop Structures to Mitigate Scour on I-76 over Clear Creek (E-16-LT/LU)

#### PROGRAM PERFORMANCE SUMMARY CONTINUED

#### **BTE Eligible Poor Bridge Statistics**

- 4 structures started construction (D-25-E, P-07-S, and EJMT)
- 2 structures completed construction (E-16-LT/LU)
- 6 structures were added to the BTE eligible poor bridge population




Project Status	Q1 FY2024 # of Structures		
Remaining	164		
In Design	32 0		
Design Complete			
In Construction	36		
Complete	195		
Total	426		

**Table 3.** Project Status of BTE Eligible Poor Bridges as of Q1 FY2024

Figure C. Current Status of BTE Eligible Poor Bridges




Figure D. Historic Status of BTE Eligible Poor Bridges



✓= 2.2 M square feet of poor-rated bridge deck area has been addressed statewide since program inception

Figure D. Completed Bridge Projects - Count & Sq.Ft. By Year



#### **Active Project Portfolio**

The BTE program continues to deliver near historic levels with a robust active project portfolio consisting of 28 bridge projects that will rehabilitate or replace 67 BTE eligible structures and address approximately half a million square feet of eligible poor-rated bridge deck area statewide. The map below provides the locations of all active BTE projects<sup>1</sup>.




Image 19. BTE Active Project Portfolio

# Program Controls

The overall program Schedule Performance Index (SPI) at the end of Q1 FY2024 was 1.07, while the active project SPI increased to 1.12 (up from 1.07). These key performance indicators are used by program staff to monitor projects that have the potential to fall behind their baseline schedule. An overall and active project SPI above 0.90 generally indicates that projects in the program's project portfolio are being executed efficiently. The program overall and active monthly SPI for Q1 FY2024 is listed to the right.

Table 4. Overall and Active Project SPI by Month

**Design Complete** 

Month	Overall SPI	Active SPI
July	1.04	1.08
August	1.07	1.11
September	1.07	1.12

The overall SPI for the BTE Program is 1.07, which is well above the 0.90 BTE Program goal.

Status:

<sup>1</sup> Reference Appendix A for additional information on the active BTE project portfolio.



In Construction

In Design

#### BTE FUNDED PROJECT STATUS UPDATES

#### Flovd Hill

This corridor improvement project will rebuild a seven-mile stretch of I-70 from exit 248 northwest of Evergreen to exit 241 in eastern Idaho Springs and will eliminate a bottleneck on one of the most congested stretches of the I-70 Mountain Corridor. BTE is committed to funding the replacement of three eligible structures located within the project limits. Recent adjustments to the corridor alignment presented in the Refined Preferred Alternative have resulted in the inclusion of the third structure in BTE's scope, F-15-D (I 70 Frontage Rd over Clear Creek). This structure will be replaced along with F-15-BL, which carries traffic westbound on I-70 over Clear Creek and US 6 at the base of Floyd Hill, and F-15-BM, the ramp to US 6 from I-70 westbound.

The project scope also contains non-BTE eligible elements including plans for curve flattening and safety improvements, interchange and greenway improvements, wildlife safety mitigation including wildlife crossings and fencing, and an east bound climbing lane for heavy commercial and slow-moving vehicles. During Q1 FY2023, FHWA announced that CDOT and the Floyd Hill Project were awarded a \$100M grant through the Infrastructure for Rebuilding America (INFRA) program. The project is now fully funded through the grant, strategic funding, and innovative financing by BTE and CTIO.



Image 20. Rending of the Future I-70 Floyd Hill Project

#### **Project Updates**

- On January 12th, 2023, CDOT and FHWA signed a "Finding of No Significant Impact" for the project. This process officially completes the NEPA phase of the project and selects the final preferred alternative.
- Design for the primary BTE eligible project elements, the Site Access Package and the Central Segment Package, has reached 30% completion.
- The Site Access Package and Central Segment Package are scheduled to start construction in spring and fall of 2024, respectively.

#### Region 4/1 Rural Bridge Replacement Program

The Eastern Plains Bridge Replacement Program addresses seven BTE eligible structures and three non-eligible structures throughout Eastern Colorado in CDOT Regions 4 and 1. These bridges provide critical rural mobility and play a key role in the movement of agricultural and resource products in the State. Maintenance needs of the bridges has greatly increased in recent years and the average age of the existing bridges is approaching 80 years. The project is utilizing construction manager/general contractor (CM/GC) contracting and will be delivered in multiple packages of similar structures located in close geographic proximity to gain efficiencies during design and construction.

#### Program Update by Package



<sup>\*</sup> denotes non-BTE eligible structures



#### I-270 Critical Bridges Project

The I-270 Critical Bridges project will accelerate the replacement of eight total bridges, six of which are BTE eligible, on the I-270 corridor between York Street and Vasquez Boulevard in advance of the larger I-270 Improvement and Congestion Relief 10-Year Plan project. The bridges have been in service for more than 50 years and are beyond their intended service lives. CDOT and the BTE have placed a high priority on replacing these eight structures on an accelerated timeline due to the increasing frequency and severity of planned and unplanned bridge deck repairs. These deck repairs create disruptions to the traveling public due to the lane closures needed to perform the repair projects and are a major safety concern. Since 2006, there have been over 300 documented bridge repairs along this corridor, totaling over \$1 million in repair costs.



Image 21. Emergency Repairs on I-270

#### **Project Updates**

- CM/GC project delivery method was approved by the Transportation Commission June 2022.
- The BTE Board approved preliminary design funding in Q3 FY2023.
- The construction manager (CM) and design consultant have been selected and design is underway.
- CDOT awarded a non-BTE contract to repair the bridges and keep them operating safely until they are replaced.
- CDOT is advancing the Environmental Impact Statement (EIS) for the larger corridor improvement project.

#### US 285/CO 9 Intersection Improvements with Bridge Widening

The replacement of US 285 ML over the Middle Fork of the S. Platte River (H-13-A), an 86-year old BTE eligible structure, is being included in the larger US285/CO9 Intersection Improvement 10-Year Plan project. The project will address both safety and congestion problems in the area and involves widening the roadway to accommodate additional traffic lanes, new signals, and sidewalks. The project will address pedestrian traffic by providing space for a multi-use path under the bridge. The path will increase mobility in the town of Fairplay by providing a safe connection for a residential and commercial area on the south side of town with Main Street in Fairplay.



Image 22. Recently Installed Caissons for the Future Bridge

#### **Project Updates**

- Construction of the bridge is underway.
- A water diversion was in place and bridge caissons and abutment walls have been poured for the bridge.

#### Region 2 CBC Program

In Q1 FY2020, CDOT/BTE was awarded a \$12.5M discretionary grant through the USDOT Competitive Highway Bridge Program (CHBP) for the replacement of 14 BTE eligible structures. The Region 2 Concrete Box Culvert and Corrugated Metal Pipe Program (R2B2) is a design-build project that will address the original 14 BTE eligible structures that were included in the grant application as well as three additional nearby BTE eligible structures in rural areas of southern Colorado. The structures are located along key corridors and their replacement will assist with rural mobility as well as enhance statewide connections to interstate commerce, particularly for the movement of agricultural goods and access to tourist destinations through the elimination of load restricted routes.





Construction 63% complete
6 structures substantially complete
11 structures in construction

Overall Project 67% Complete



#### **BUDGET AND ENCUMBRANCES**

Bridge and Tunnel Enterprise staff continues to coordinate with the CDOT Region staff to de-budget projects that are substantially complete in accordance with SB 16-122. Table 5 shows the encumbrance and budget balances as of September 30, 2023, by Region, for projects that have been substantially complete for more than six months. On April 24, 2020, the Chief Engineer and Chief Financial Officer announced guidance regarding project de-budget and closure. This guidance has defined substantial completion as project final acceptance.

Table 5. Projects Substantially Complete Over Six Months Aging Encumbrance and Budget Balances

	<u> </u>			
Region	Encumbrances (\$)	Budget Balances (\$)	Projects	Phases
1	-	-	0	0
2	987,603	352,410	2	3
3	-	-	0	0
4	19,881	14,101	1	1
5	-	-	0	0
Total	1,007,483	366,511	3	4
% of Total Current Program	0.87%	0.38%	7.5%	5.6%
Previous Quarter (Q4 FY2023)	1,896,878	668,112		
Difference	(889,395)	(301,601)		

There was one project removed from the report. The three existing projects being reported have been reviewed and one project has completed the dispute process and was de-budgeted in preparation for closure. The second project is in the process of completing the dispute process and is anticipated to be closed during the next quarter. Finally, the third project is awaiting the completion and approval of a Letter of Map Revision (LOMR). Since June 30, 2023, the budget and encumbrance balances have decreased by \$1,190,996, due to project closures and projects preparing to be closed in Q2 FY2024.

Removed/Closed Out	Additions
I-70/Forest Service Road (F-13-Minor)	None

#### FINANCIAL INFORMATION

The following is a program overview of financial statistics as of September 30, 2023.

- The program has multiple funding sources including proceeds from the 2010 Build America Bond program, FASTER bridge fee dollars (collected yearly revenues from vehicle registrations), bank loan, and other funds which are primarily Federal. In addition, BTE received a grant for the Concrete Box Culvert (CBC) and Corrugated Metal Pipe (CMP) project in Region 2 from the USDOT FY18 Competitive Highway Bridge Program (CHBP). Beginning in FY 2023, BTE is budgeting SB21-260 Bridge & Tunnel Impact and Retail Delivery Fees, which are programmed for BTE-eligible CDOT 10-Year Plan projects.
- From program inception (life-to-date) through September 30, 2023, a total of approximately \$1,795.7M has been budgeted (all funding sources), and Expenditures and Encumbrances are \$1,579.3M and \$105.8M (all funding sources), respectively. Reference Table 6 below for details by funding source.
- For comparison purposes, the totals from the previous quarterly report (Q4FY2023) are reported in the far-right column.
- \$307.9M of 2010 BABs Bond proceeds and interest earnings available have been expended.

Table 6. Program Financial Statistics as of September 30, 2023 (\$ in Millions)

	Build America Bonds 2010 A Proceeds	FASTER Bridge	SB21-260	Other Funds	Total Q1 FY2024	Total Q4 FY2023
Budget	\$307.9	\$1,319.9	\$51.0	\$116.9	\$1,795.7	\$1,736.6
Expenditures	\$307.9	\$1,154.5	\$0.0	\$116.9	\$1,579.3	\$1,543.7
Encumbrances	\$0.0	\$83.1	\$22.7	\$0.0	\$105.8	\$91.9

The Bridge and Tunnel Enterprise program currently consists of 206 bridge and 2 tunnel funding-eligible structures; including 89 structures budgeted with bond funds. The structure count has remained the same since Q4 FY2023. The current programmed amount for these 208 structures is approximately \$2,399.7M. Table 7 below provides an itemization of current funding sources for the Bridge Enterprise program.

Table 7. Current Allocation Plan as of September 30, 2023 (\$ in Millions)

Build America Bonds	FASTER Bridge	SB21-260	Other Funds	Future Bond Issuance	Total Q1 FY2024	Total Q4 FY2023
\$307.9	\$1,394.3	\$137.3	\$116.9	\$443.3	\$2,399.7	\$2,378.6

The Program Allocation Plan<sup>2</sup> tracks BTE projects programmed since the beginning of the Bond Program by funding source, preconstruction activity and construction activity. In addition, the Program Allocation Plan includes programmed projects that have yet to be budgeted, beginning with FY2023 through FY2026, and includes budget adjustments that have not been posted as of September 30, 2023. The program life-to-date (LTD) total liabilities for the BE program are \$2,399.7M, an increase of \$21.1M from the \$2,378.6M total liability reported on June 30, 2023. No new structures were added to the Allocation Plan since last quarter.

The Four-Year Quarterly Cash Flow Projection<sup>3</sup> depicts all current available BTE cash balances, forecast revenues, and forecast expenditures for currently programmed projects. Included in the forecast are three anticipated bond tranches to finance several CDOT Ten-Year projects, the drawdowns associated with these projects that are forecast during this four-year period, and estimated debt service for the bond issuances. The cash flow also includes Bridge and Tunnel fees that were established by SB21-260. More information on these fees and a revenue forecast is provided below.

BTE is actively managing project schedules and evaluating financing for CDOT 10-Year plan projects to maintain a \$25M cash floor. The current cash flow forecast indicates that the cash balance will remain above the \$25M cash floor during the four-year period when the anticipated future bond issuances are included. The forecast \$69.6M cash balance at the end Q3 of CY2027 is expected to be expended on CDOT 10-Year Plan projects that will fall outside this four-year cash flow. BTE will closely monitor estimates, project timing and revenues and will adjust the programmed projects to maintain a positive cash balance. BTE in conjunction with the Region 1 Tunnel Residency has prioritized and planned EJMT projects to utilize the funds made available through SB21-260. These prioritized projects are now reflected in the four year period of the cash flow.

<sup>3</sup> Reference Appendix D for the Four Year Quarterly Cash Flow Projection



<sup>2</sup> Reference Appendix C for the Program Allocation Plan

In 2009, Funding Advancement for Surface Transportation and Economic Recovery, otherwise known as FASTER, was signed into law. The legislation authorized BTE to collect a bridge safety surcharge dedicated to funding projects to address on-system, poor-rated bridges. The surcharge ranges from \$13 to \$32, based on vehicle weight, and is collected annually when vehicles are registered in the state. BTE determines the allocation of these revenues using the BTE Bridge Prioritization Plan, which is a tiered list of BTE-eligible bridges statewide that are ranked using Board-approved prioritization criteria related to safety, risk, mobility, and economic factors. It should also be noted that the Enterprise prioritizes projects included in CDOT'S 10-year Vision Plan in accordance with its policy and procedural directives.

As of Q1 FY2024, BTE FASTER revenues were \$31.1M which is \$2.8M above the historical rate of collection of \$28.3M, when applied to the FY2024 revenue budget of \$109.0. The information is shown to the right in Figure F.

In 2021, SB21-260, also known as Sustainability of the Transportation System. modified the scope of the Enterprise to include tunnel projects and authorized it to impose a Bridge and Tunnel Impact fee on special fuel and a Bridge and Tunnel Retail Delivery fee. The Bridge and Tunnel Impact fee is a per gallon special fuel fee that will be phased in from FY2023 to FY2032. The Bridge and Tunnel dedicated portion of the Retail Delivery Fee is a flat fee of 2.7 cents that is placed on all retail deliveries. These fees are indexed to the National Highway Construction Cost Index (NHCCI) after FY2032 and FY2023, respectively. These revenues are directly used to fund projects to mitigate the impact of vehicles utilizing the state's bridges and tunnels. In accordance with the statute, BTE prioritizes projects included in the CDOT 10-year Vision Plan when allocating these revenues.

As of Q1 FY2024, actual YTD SB-21-260 revenues were \$7.1M, which is \$0.3M above the historical collection of \$6.8M., when applied to the FY2024 revenue budget of \$27.3. This information is shown to the right in Figure G.

Figure F. Forecast vs Actual FASTER Revenue Comparison

Forecast vs Actual FASTER Revenue Comparison \$120.0 M \$109M \$100.0 M\_ **FY24 Trending** \*FY24 Revenue Forecast **Revenue Forecast**  $$80.0 M_{-}$ \$60.0 M -\$40.0 M \$31.1M \$28.3M 7 5 Actual Q1 FY24 Revenue Forecast Rate of Q1 \$20.0 M\_ **Revenue Collection** 

Statewide Bridge & Tunnel Enterprise

\*Information Provided by the Office of Financial Management and Budget

Statewide Bridge & Tunnel Enterprise

Figure G. Forecast vs Actual SB21-260 Revenue Comparison


\$0.0 -

Forecast vs Actual SB21-260 Revenue Comparison \$27.3M \$30.0 M \_\_\_\_ \$25.0 M\_ **FY24 Trending** \*FY24 Revenue Forecast **Revenue Forecast**  $$20.0 M_{-}$ \$15.0 M -\$10.0 M -\$6.8M \$5.0 M<sub>-</sub> Forecast Rate of O1 Actual Q1 FY24 **Revenue Collection Revenue Collection** \$0.0 -

\*Information Provided by the Office of Financial Management and Budget

The total program financial performance graph (Figure H) depicts actual expenditures and encumbrances against projected expenditures, inception to date (ITD). Projected expenditures are forecast at \$1,642M on September 30, 2023, an increase of \$10M since June 30, 2023. Actual LTD expenditures as of September 30, 2023 are \$1,579M, as compared to \$1,544M on June 30, 2023, an increase of \$35M or 2.3%. The current encumbrance balance is \$106M, an increase of \$14M since June 30, 2023.

Figure H. Statewide Bridge & Tunnel Enterprise Program Performance



**Expenditures** 

Expenditures

**Balance** 

# **APPENDIX A - ACTIVE PROJECTS PORTFOLIO**

Original Bridge Number	New Bridge Number	Facility Carried over Featured Intersection	Region	County	Major Project/Bundle	Project Status
E-16-EO	Not Assigned	SPEER BLVD SBND OVER I 25 ML	1	DENVER	Speer & 23rd	In Design
E-16-EW	Not Assigned	SPEER BLVD NBND OVER I 25 ML	1	DENVER	Speer & 23rd	In Design
E-16-FZ	Not Assigned	I 70 ML OVER HARLAN STREET	1	JEFFERSON		In Construction
E-16-GX	Not Assigned	I 70 ML WBND OVER SH 391 ML	1	JEFFERSON		In Design
E-16-GY	Not Assigned	I 70 ML EBND OVER SH 391 ML	1	JEFFERSON		In Design
E-16-HE	E-16-HEA	I 70 ML EBND OVER WEST 32ND AVE	1	JEFFERSON		In Construction
E-16-HF	E-17-HFA	I 70 ML WBND OVER WEST 32ND AVE	1	JEFFERSON		In Construction
E-16-JL	Not Assigned	I 70 ML WBND OVER SH 72 ML	1	JEFFERSON		In Construction
E-17-GV	E-17-GX	I 76 ML WBND OVER YORK STREET	1	ADAMS		In Construction
E-17-GW	E-17-GX	I 76 ML EBND OVER YORK STREET	1	ADAMS		In Construction
E-17-ID	Not Assigned	I 270 ML WBND OVER SOUTH PLATTE RIVER	1	ADAMS	I-270 Improvements (Critical Bridges)	In Design
E-17-IE	Not Assigned	I 270 ML EBND OVER SOUTH PLATTE RIVER	1	ADAMS	I-270 Improvements (Critical Bridges)	In Design
E-17-IF	Not Assigned	270 ML WBND OVER DITCH RD,BURLINGTON CAN	1	ADAMS	I-270 Improvements (Critical Bridges)	In Design
E-17-IG	Not Assigned	270 ML EBND OVER DITCH RD,BURLINGTON CAN.	1	ADAMS	I-270 Improvements (Critical Bridges)	In Design
E-17-IH	Not Assigned	I 270 ML WBND OVER SH 265 ML,UP RR,BNSF RR	1	ADAMS	I-270 Improvements (Critical Bridges)	In Design
E-17-IJ	Not Assigned	I 270 ML WBND OVER SERVICE RD, BNSF RR	1	ADAMS	I-270 Improvements (Critical Bridges)	In Design
F-15-BL	Not Assigned	I 70 ML WBND OVER US 6, CLEAR CREEK	1	CLEAR CREEK	Floyd Hill	In Design
F-15-BM	Not Assigned	RAMP TO US 6 ML OVER CLEAR CREEK R	1	CLEAR CREEK	Floyd Hill	In Design
F-15-D	Not Assigned	I 70 FRONTAGE RD OVER CLEAR CREEK SR	1	CLEAR CREEK	Floyd Hill	In Design
F-16-DA	DA Not Assigned 23RD AVENUE OVER I 25 ML		1	DENVER	Speer & 23rd	In Design
F-16-0	Not Assigned	US 6 ML OVER SH 121 ML	1	JEFFERSON		In Design
G-12-C	Not Assigned	SH 9 ML OVER PLATTE GULCH	2	PARK	Region 2 Bundle	In Construction
H-13-A	H-13-J	US 285 ML OVER MIDDLE FK S.PLATTE RVR	2	PARK		In Construction
H-13-N	Not Assigned	US 24 ML OVER DRAW	2	PARK	Region 2 Bundle	In Construction
I-13-G	Not Assigned	US 24 ML OVER DRAW	2	PARK	Region 2 Bundle	In Construction
I-13-H	Not Assigned	US 24 ML OVER DRAW	2	PARK	Region 2 Bundle	In Construction
I-15-AO	Not Assigned	US 24 ML OVER DRAW	2	TELLER	Region 2 Bundle	In Construction
I-15-T	Not Assigned	US 24 ML OVER DRAW	2	TELLER	Region 2 Bundle	In Construction
I-17-GQ	I-17-GS	I 25 ML NBND OVER ACADEMY BLVD	2	EL PASO		In Construction
I-17-GR	I-17-GS	I 25 ML SBND OVER ACADEMY BLVD	2	EL PASO		In Construction
J-14-C	Not Assigned	SH 9 ML OVER LOUIS GULCH	2	PARK	Region 2 Bundle	In Construction
J-15-G	Not Assigned	SH 9 ML OVER MACK GULCH	2	FREMONT	Region 2 Bundle	In Construction
J-17-X	Not Assigned	SH 115 ML OVER ROCK CREEK	2	EL PASO		In Construction
K-18-J	Not Assigned	US 50 ML OVER I 25 ML	2	PUEBLO	New Pueblo	In Design
K-18-L	Not Assigned	US 50 ML OVER FOUNTAIN CREEK	2	PUEBLO	New Pueblo	In Design

# **APPENDIX A - ACTIVE PROJECTS PORTFOLIO**

M-21-B	Not Assigned	US 350 ML OVER LONE TREE ARROYO	2	OTERO	Region 2 Bundle	In Construction
M-21-C	Not Assigned	US 350 ML OVER HOE RANCH ARROYO	2	OTERO	Region 2 Bundle	In Construction
M-21-I	Not Assigned	US 350 ML OVER DRAW	2	OTERO	Region 2 Bundle	In Construction
M-21-J	Not Assigned	US 350 ML OVER DRAW	2	OTERO	Region 2 Bundle	In Construction
M-22-U	Not Assigned	US 350 ML OVER OTERO DITCH	2	OTERO	Region 2 Bundle	In Construction
M-22-Y	Not Assigned	US 350 ML OVER DRAW	2	OTERO	Region 2 Bundle	In Construction
N-17-AD	N-17-ADA	I 25 ML SBND OVER US 160, SH 10, RR SPUR	2	HUERFANO		In Construction
N-21-C	Not Assigned	US 350 ML OVER DRAW	2	OTERO	Region 2 Bundle	In Construction
N-21-F	Not Assigned	US 350 ML OVER SHEEP CANYON ARROYO	2	OTERO	Region 2 Bundle	In Construction
O-19-D	Not Assigned	US 350 ML OVER LUNNING ARROYO	2	LAS ANIMAS	Region 2 Bundle	In Construction
D-03-A	D-03-AA	SH 64 ML OVER WHITE RIVER	3	RIO BLANCO		In Construction
D-04-G	D-04-GA	SH 64 ML OVER STRAWBERRY CREEK	3	RIO BLANCO		In Construction
F-06-A	Not Assigned	US 6 ML OVER ELK CREEK	3	GARFIELD		In Design
F-11-AT	Not Assigned	I 70 ML WBND OVER BLACK GORE CREEK	3	EAGLE	West Vail Pass	In Design
F-12-AS	Not Assigned	I 70 ML EBND OVER POLK CREEK	3	EAGLE	Vail Pass	In Design
F-12-AT	F-12-ATA	I 70 ML WBND OVER POLK CREEK	3	EAGLE	Vail Pass	In Construction
H-03-BL	Rehab	SH 141 ML OVER COLORADO RIVER	3	MESA		In Design
A-27-A	Not Assigned	US 385 ML OVER DRAW	4	SEDGWICK	Holyoke Bundle	In Design
B-16-AM	B-16-AMA	PROSPECT ROAD OVER I 25 ML	4	LARIMER	North I-25 Seg. 7 & 8	In Construction
B-27-A	Not Assigned	US 6 ML OVER FRENCHMAN CREEK	4	PHILLIPS	Holyoke Bundle	In Design
B-27-D	Not Assigned	US 6 ML OVER FRENCHMAN CREEK	4	PHILLIPS	Holyoke Bundle	In Design
B-27-F	Not Assigned	US 6 ML OVER DRAW	4	PHILLIPS	Holyoke Bundle	In Design
C-17-EL	C-17-ELA	I 25 ML OVER DRAW	4	LARIMER	North I-25 Seg. 7 & 8	In Construction
C-17-EO	Not Assigned	I 25 ML SBND OVER UP RR	4	LARIMER	North I-25 Seg. 7 & 8	In Construction
C-22-AY	Not Assigned	I 76 ML WBND OVER BNSF RR, BEAVER CREEK	4	MORGAN	I-76 Phase IV	In Design
C-22-BG	Not Assigned	I 76 ML EBND OVER US 34 SPUR	4	MORGAN	I-76 Phase IV	In Design
D-25-E	Not Assigned	SH 61 ML OVER SURVEYOR CREEK	4	WASHINGTON	Eastern Plains Bundle - Pkg 3	In Construction
D-28-D	Not Assigned	US 34 ML OVER REPUBLICAN RIVER	4	YUMA	Eastern Plains Bundle - Pkg 4	In Design
I-24-N	I-24-Z	US 40 ML OVER DRAW	4	LINCOLN		In Design
J-12-AJ	Not Assigned	US 285 ML OVER DRAW	5	CHAFFEE		In Design
P-05-B	Not Assigned	US 160 ML OVER FLORIDA RIVER	5	LA PLATA		In Design
P-07-S	Not Assigned	IRR# SH 151 ML OVER STOLLSTEIMER CREEK	5	ARCHULETA		In Construction
P-12-A	P-12-AA	US 285 ML OVER CONEJOS RIV.OVERFLOW	5	CONEJOS		In Design

Marche   M								Pre-Con	struction					Cons	struction							T
Processor   1985	Location	Accounting	Count	Bridge	Region	Total Other Funds				Total SB-260	Construction All	Total Other Funds				Total SB-260			Construction	Ad Date		
Section   Control   Cont	Bridge Replacement and Major Rehabilitation Projects:																					1
Section Accordance			1		1		-	-	-	-			1	-	-	-						
Control of Control o						,			•	-	-,	, ,	2 764 507	-	-	-						+
Best Service Service   Service   1	-		1			1				-		113,337	3,764,567		1 202 744				11/01/10	01/05/12	04/22/12	06/15/12
## Accordange   1979   1   25   1   25   1   25   1   25   1   25   1   25   1   25   1   25   1   25   1   25   1   25   25			1		1	480,910	- 67,522	-			-	-	40,845	-					11/01/10			11/15/13
Column   C	LIS 95 over Sand Creek	19201	1		1	1	22.014		290 564		202 470		2 202 656				3 383 656	3 687 135	03/02/12	02/28/20	09/17/20	07/01/22
1.5   1.5				F-16-DT	1	103,040			200,304	-		11,225,034		-	-	-						07/07/14
Programmer   Pro		17537	1	E-17-GE	1	1,332,918	-	-	-	-	1,332,918	-	72,565	-	9,190,738	-	9,263,303	10,596,221	03/31/10	03/31/11	07/29/11	07/06/12
The Control of Contr																						+
The Company of Company		18070	1	_	1	-	962,189	-	-	-	962,189	-	23,276	-	12,080,497	-	12,103,773	13,065,962	03/29/10	05/19/11	09/12/11	07/13/12
Second		18083	1		1	-	603.407	-	516.500	_	1.119.907	310.294	14.414		6.110.347	-	6,435,055	7,554,962	03/31/10	06/30/11	09/26/11	01/16/13
## STATE OF THE PROPERTY OF TH			1		1	-			-	-				-		-						08/30/13
1			1				-	-	-	-		-		-								11/01/13
Profess of Associated Wildle   1						318,483	585,721	-	4 == - 0.0=	-		-		-		-						07/12/13
C. 000 Filtra   C. 000 Filtr						-	582 102	-		-		-		-		-						10/30/13 10/30/13
March Conference	US 40 ML EBND over SAND CREEK		1		1		563,162					_										03/16/15
Processor   Proc	SAND CREEK		1																			
STATE   Column   Co						-		-		-		4,380,000		-		-						10/01/13
## MINISTRATE OF COMPANY PARTY STATES   1						-	10,998	-		-	, ,	-	14,108			-						12/05/13 09/05/13
Ministration   1986   1			1		1	-	7,611,291	-		-		-	9,821,300	-		-						08/03/15
The ALVEST-OFF REST   150   1   1   1   1   1   1   1   1   1		21474	0		1	-		-	-	-		-	-	-	-	-	-					
Section of the Control of the Cont		18151	1	E-17-DU	1	-	2,477,672		-	-	2,477,672	-	11,628,627	-	1,371,722	-	13,000,349	15,478,021	04/15/11	02/14/14	08/04/14	11/06/15
Tell Column Conference   Triang   1   1   1   1   1   1   1   1   1		18206	1	E-17-CA	1	8,500	-	-	3,727,424	-	3,735,924	1,620,975	5,182,593	-	2,557,057	-				09/26/13	01/06/14	08/14/15
Second Continue   1907   1   1   1   1   1   1   1922   1   1922   1   1922   1   1922   1   1922   1   1922   1   1922   1   1922   1   1922   1   1922   1   1922   1   1922   1   1922   1						-	-	-	<u> </u>	-	-	-		-		-						12/21/15
District Control   1,500   1						-		-	5,445,850	-		951,228		-		-						12/21/15
Second Color   Seco	US 40 ML EBND over TOLLGATE CREEK			F-17-GO	1	55,730	1,195,223	-	2,269,690	-		238,325										12/21/15 09/22/16
1927   Foliation of Billian Block   1990		18770	1		1	_	_	_	692 994	_	692 994	_	57 877		5 271 384		5,329,261	6.022.255	11/14/11	03/21/13	06/03/13	06/27/14
First No. one No. Color   Color   Color No. Color   Colo	US 287 Federal over BNSF at 69th Ave.	18908	1	E-16-AA	1	-		-		-	3,334,409	522,453	- ,-	-	5,271,004	-		19,087,329				11/18/16
19.5   19.5					1	-		-	4.075.000	-			- 04.054.400	-		-	24 054 402		11/26/12	11/20/14	04/42/45	44/00/40
Corpar   70   Ryst of   1901   1			1			1		-		-		-		-		-						11/29/16 04/30/16
Company   Comp				1-10-EIX		'	·	-	200,000	_		-	13,336,236		300,000		15,030,230			07/03/14	01/13/13	04/30/10
Uniform   1901   1   17-CV, 5-17   1   15-00.030   1901   1   17-CV, 5-17   1   1500.030   1901   1   1   1   1   1   1   1   1   1			1	E 47 EV E		-		-	-	-		-	-	-	-	-	-					
No.   Control	- 3		1			-		-	-	-		-	-	-	-	-	-					
Miscrelinates   1931   1   1748   25,000,00   11,395,169   240,000,000   12,395,169   240,000,000   12,395,169   240,000,000   12,395,169   240,000,000   12,395,169   240,000,000   12,395,169   240,000,000   12,395,169   240,000,000   12,395,169   240,000,000   12,395,169   240,000,000   12,395,169   240,000,000   13,345,169   240,000,000   13,345,169   240,000,000   13,345,169   240,000,000   14,345,174   14,345,17			1	DF, E-17-KR,	1	-		-	-	-		-	-	•	-	-	-					
Construction   1983   1						-		-	-	-		-	-	•	-	-	-	1 1				
170/BUSINESSRT) over 170 ML   1984   1   F-14-Y   1			1	17-66		25,000,000	11,358,168	-	-	-	36,358,168	-	-	-	-	-	-					
170 WB over US 6, CLEAR CREEK-Floyd Hill   22716   1 F-15-BL   1			1			-	-	-		-					-	<u> </u>						+
US ML over CLEAR CREEK- Floyd Hill 2716		19984	1		1	-	-	-	546,911	-	546,911	-	10,937,963	-	-	-	10,937,963	11,484,874	01/27/14	03/06/15	04/02/15	06/27/16
1-75 FRONTAGE ROAD over USAR, CREEK- Floyd Hill (P 3)   25800   0   F-15-BL   1   1   1   20,000   1   20,000   1   20,000   1   20,000   1   20,000   1   20,000   1   20,000   20,0		22716	1	_	1		10 271 560				19 271 560	_		242 222 250			242 222 250	260 502 010	00/06/19			
170 WB over US 6, CLEAR CREEK- Floyd Hill (CP 3)   25800   0   F-15-BL   1	· ·	22/10	1				10,071,000				10,571,500			242,222,000			242,222,300	200,000,010	03/00/10			
US ML over CLEAR CREEK-Floyd Hill (CP 3) 28500 0 F-15-BM 1	·		0																			+
1-76 WBND over CLEAR CREEK		25800	0		1	-	-	-	-	-	-	-	-		-	-	-	-				
Free Bind over CLEAR CREEK   1	US 6 over South Platte CLMOR/LOMR	22878	0	F-16-EF	1	÷	20,000	-	F	-	20,000	-	-	-	-	÷	-	20,000				
Fig.		22391			1	-	660,150	-	-	-	660,150	-	2,837,863	-	-	-	2,837,863	3,498,013	11/19/18	01/09/20	06/01/20	10/30/20
Free EBND over CLEAR CRK SCOUR MITIGATE   1			·												+							+
South I-25 GAP Segment 3 2997 1 H-17-Cl 1		23444			1	-	407,105	-	-	-	407,105	-	3,535,738	-	-	-	3,535,738	3,942,843	11/24/19	07/14/22	11/08/22	05/22/25
South I-25 GAP Segment 4 23477 1 IH-17-CF 1 - 1,343,900 1,343,900 - 12,787,472 12,787,472 14,131,372 03/04/20 12/15/20 11/25  SPEER BLVD. over I-25 1 E-16-EW	South I-25 GAP Segment 3	22927	1	_	1	-	-	-	-	-	-	-	5,041,100	-	_	-	5,041,100	5,041,100			08/07/19	12/30/22
SPEER BLVD. over I-25	South I-25 GAP Segment 4	23477	1		1	_	1 343 900	_		_	1 343 000	-	12 787 472	-	_		12 787 472	14 131 372	03/04/20	12/10/20	12/15/20	11/23/22
			1						<u> </u>				12,107,472	<u> </u>						12/10/20	12/13/20	11/20/22
23rd AVE over I-25 1 F-16-DA		22969			1	-	5,850,600	-	-	-	5,850,600	-	-	60,000,000	-	-	60,000,000	65,850,600	03/23/21			

19



<sup>\*</sup>Future Bond Issuance amounts are estimates based on current financing analysis for BTE eligible projects in the CDOT 10-Year Plan, and are subject to change.

			Pre-Construction Construction																		
	Project		Original							Total Pre-								Pre-			
Location	Accounting Number	Coun	Bridge Number	Region	Total Other Funds	Total FASTER Funds	Total Future Bond Issuance*	Total Series 2010A Bonds	Total SB-260		Total Other Funds	Total FASTER Funds	Total Future Bond Issuance*	Total Series 2010A Bonds	Total SB-260	Total Construction All Funds	Project Total All Funds	Construction Start Date	Ad Date	Construction Start Date	
I-70 over 32nd AVE EBND	23673	1	E-16-HE	1		1,761,093	_		_	1,761,093	_	14,379,418	_		_	14,379,418	16,140,511	1 11/25/20	11/07/21	02/14/22	12/15/23
I-70 over 32nd AVE WBND	23073	1	E-16-HF		_	1,701,033				1,701,033		14,575,410	_			14,073,410	10,140,511	11/25/20	11/01/21	02/14/22	12/13/23
I-76 over YORK ST.	23681	1	E-17-GW E-17-GV	1	-	589,981	-	-	-	589,981	-	12,595,057	-	-	-	12,595,057	13,185,038	05/14/20	02/28/22	05/31/22	10/01/24
		1	E-17-ID																		
		1	E-17-IE																		
I-270 Crittical Bridges	24947	1	E-17-IF	1	_	9,698,150	_	-	_	9,698,150	-	-	90,000,000		-	90,000,000	99,698,150	09/01/22	04/25/24	04/17/25	12/30/26
		1	E-17-IH			2,222,122				2,000,100			,,								1
		1	E-17-IG																		
		1	E-17-IJ																		
US 6 over SH 121 Wadsworth		1	F-16-O	1	-	-	-	-	-	-	-	20,000,000	-	-	-	20,000,000	20,000,000				
		1	L-22-F																		
SH 96 Mlover Draw and Black Draw	17668	1	K-23-C	2	149,300	757	-	-	-	150,057	3,561,371	205,306	-	-	-	3,766,677	3,916,734	ı.			
		1	K-23-B																		
		1	K-24-A																		
SH 69 over Turkey Creek	17669	1	N-16-L	2	93,864	7,222	-	-	-	101,086	2,077,266	23,859	-	-	-	2,101,125	2,202,211				
US 24 EB over Fountain Creek, US 24 over Twin Creek and SH		1	H-16-K																		
67 over Draw	17675	1	I-17-AE	2	219,669	-	-	-	-	219,669	2,418,297	-	-	-	-	2,418,297	2,637,966	5			
		1	I-15-Y																		
I-25 ML NB over Missouri Creek	18115	1	N-17-N	2	-	-	-	-	-	-	-	1,725,376	-	-	-	1,725,376	1,725,376	6			
SH 9 ML over CURRANT CREEK	18059	1	J-15-B	2	180,766	-	-	-	-	180,766	1,675,834	1	-	-	-	1,675,835			12/09/10	05/04/11	10/31/11
SH 89 ML over ARKANSAS RIVER	18131	1	L-28-F	2	177,535	63,267	-	=	-	240,802	-	=	-	6,129,155	-	6,129,155	6,369,957	06/01/10	12/30/10	02/16/11	04/30/12
SH9 ML over Buckskin Gulch	17681	1	G-12-L	2	133,913	-	-	-	-	133,913	111,688	-	-	76,865	-	188,553	322,466	01/04/10	06/09/11	09/05/11	12/29/11
I 25 ML NBND over DRAW	18414	1	J-18-S	2										1,043,384		1,043,384	1,043,384	09/01/10	10/13/11	02/20/12	09/17/12
I 25 ML NBND over DRAW	10414	1	J-18-T	2	_	-	-	-	-		-	-	-	1,043,364	-	1,043,364	1,043,364	09/01/10	10/13/11	02/20/12	09/17/12
SH 120 ML over RR, ARKANSAS RIVER	18013	1	K-16-K	2	-	468,198	-	-	-	468,198	-	653,545	-	4,833,271	-	5,486,816	5,955,014	07/09/10	05/25/12	10/08/12	06/27/14
US 350 ML over DRAW	18177	1	M-21-D	2	-	449,681	-	-	-	449,681	-	-	-	1,509,477	-	1,509,477	1,959,158	02/01/11	08/25/11	10/19/11	05/18/12
US 24 ML over BLACK SQUIRREL CREEK	18203	1	H-18-A	2	-	288,894	-	-	-	288,894	-	-	-	2,993,733	-	2,993,733	3,282,627	06/01/10	09/09/11	11/15/11	08/17/12
CUCHARAS	18250	1	O-16-A	2	-	176,063	-	-	-	176,063	-	-	-	-	-	-	176,063	12/01/10	-	-	-
SH 12 PURGATOIRE RIVER	18251	1	P-17-H	2	-	150,662	-	-	-	150,662	-	-	-	-	-	-	150,662	12/01/10	-	-	-
CUCHARAS & SH 12 PURGATOIRE RIVER COMBINED CONST.	18640	0	O-16-A & P- 17-H	2	-	-	-	-	-	-	-	-	-	2,132,692	-	2,132,692	2,132,692	-	10/20/11	02/24/12	11/15/12
US 160 ML over		1	17-H O-26-L																		
CAT CREEK US 160 ML over	18321	1	O-25-I	2	-	340,422	-	868	-	341,290	-	12,034	-	3,543,166	-	3,555,200	3,896,490	02/01/11	12/15/11	03/29/12	12/13/12
DRAW US 160 ML over N FK Sand Arroyo		1	O-25-H																		
SH 101 ML over DRAW	18178	1	M-24-B	2	_	268,899	_		_	268,899	_	_	_	_		-	268,899	02/01/11	_		+ -
SH 101 ML over Purgatoire River - R2	18435	1	L-24-F	2	-	200,099	-	132,413	-	132,413	-		-			-	132,413	02/01/11	-	-	1 -
COMBINED CONST. SH 101 ML over DRAW and over	18722	0	M-24-B & L-	2	_	_		102,410	_	102,710	_		_	3,731,491		3,731,491	3,731,491	-	11/23/11	03/29/12	10/31/12
PURGATOIRE RIVER SH 266 ML over HOLBROOK CANAL	18179	1	24-F L-22-O	2		722,726				722,726	_	_		0,751,451		5,761,161	722,726	12/01/10	-	00/20/12	- 10/01/12
FT. LYON STORAGE CANAL	18179	1	L-22-E	2		722,720	-		_	722,720	-	_	-	-			722,720	12/01/10	_		
SH 71 ML over FT. LYON CANAL	18440	1	L-22-K	2	-	200	-	743,798	_	743,998	-	-	-	-		_	743,998	07/15/11	-	-	+
COMBINED CONST. HOLBROOK & FT. LYON CANAL & STORAGE	18627	0		2		200	-	799,497	_	-	-	20.5=5	_	5 400 605		5,519,838		07/10/11	09/22/11	08/20/12	03/07/13
CANAL US 50 ML over	1002/		L-22-0, E & K		-	-	-	799,497	-	799,497	-	32,953	-	5,486,885	-	888,616,6	6,319,335	·	09/22/11	00/20/12	03/07/13
US 50 ML OVER BNSF RR US 50 ML over DRAW	18155	1	L-28-C L-27-S	2	-	1,553,259	-	106,079	-	1,659,338	-	6,166,545	-	1		6,166,546	7,825,884	02/01/11	07/17/14	02/23/15	07/01/16
US 350 ML over DRAW	10464	1	O-19-J	2				200.047		200.047				2 405 244		2,105,844	2,405,061	10/15/10	09/20/12	12/03/12	06/49/40
SH 239 ML OVER IRRIGATION CANAL	18461	1	P-19-AD	2	-	-	- [	299,217		299,217	-	-	-	2,105,844	-	2,105,844	2,405,061	10/15/10	09/20/12	12/03/12	06/18/13
US 350 ML over PURGATOIRE RIVER	18208	1	O-19-H	2	-	493,712	-	-	-	493,712	-	34,143	-	3,153,661	-	3,187,804	3,681,516	10/15/10	02/21/13	04/29/13	04/11/14

20



<sup>\*</sup>Future Bond Issuance amounts are estimates based on current financing analysis for BTE eligible projects in the CDOT 10-Year Plan, and are subject to change.

							Pre-Con	struction		•			Cons	struction							
Location	Project Accounting Number	Count	Original Bridge Number	Region	Total Other Funds	Total FASTER Funds	Total Future Bond Issuance*	Total Series 2010A Bonds	Total SB-260	Total Pre- Construction All Funds	Total Other Funds	Total FASTER Funds	Total Future Bond Issuance*	Total Series 2010A Bonds	Total SB-260	Total Construction All Funds	Project Total All Funds	Pre- Construction Start Date	Ad Date	Construction Start Date	Completion Date
SH 120 ML over DRAW, UP RR	18370	1	K-16-S	2	-	505,078	-	755,829	-	1,260,907	-	4,106,291	-	312,427	-	4,418,718	5,679,625	03/15/11	06/19/14	10/28/14	01/08/16
I-25 ML over Indiana Ave.	19206	0	L-18-M & L- 18-W	2	-	123,988	-	108,191	-	232,179	-	-	-	-	-	-	232,179	10/15/12	-	-	-
Northern Ave. over I-25 ML	19207	0	L-18-AQ	2	-	132,619	-	2,000	-	134,619	-	-	-	-	-	-	134,619	10/15/12	-	-	-
I-25 over Ilex, RR, Bennet	17666	0	K-18-CL	2													10,055,506	06/01/11	_		
I-25 over Ilex, RR, Bennet	17666	0	K-18-CK	2	7,547,800	599,222	-	1,908,484	-	10,055,506	-	-	-	-	-	-	10,055,506	06/01/11	-	-	1
I-25 ML over Indiana Ave.		1	L-18-M	2	-	-	-	-	-	-	-	3,271,797	-	10,000	-	3,281,797	3,281,797	-	03/06/14	04/01/15	09/07/17
I-25 ML over Indiana Ave.		1	L-18-W	2	-	-	-	-	-	-	-	771,562	-	10,000	-	781,562	781,562	-	03/06/14	04/01/15	09/07/27
Northern Ave. over I-25 ML		1	L-18-AQ	2	-	-	-	-	-	-	-	3,918,686	-	10,000	-	3,928,686	3,928,686	-	03/06/14	04/01/15	01/17/19
Mesa Ave over I-25 ML	19205	1	L-18-AU	2	-	-	-	-	-	-	-	3,527,195	-	10,000	-	3,537,195	3,537,195	-	03/06/14	04/01/15	07/21/17
I-25 ML NBND over US 50 ML	19203	1	K-18-AX	2	-	-	-	-	-	-	-	3,469,192	-	10,000	-	3,479,192	3,479,192	-	03/06/14	02/10/15	10/01/18
US 50 BUS EBND over Arkansas River		1	K-18-R	2	-	-	-	-	-	-	-	5,000,941	-	11,983	-	5,012,924	5,012,924	-	03/06/14	02/10/15	01/17/19
I-25 over Ilex, RR, Bennet		1	K-18-CL	2	-	-	-	-	-	-	1,300,757	38,489,977	-	100,000	-	39,890,734	39,890,734	-	03/06/14	02/10/15	07/31/19
I-25 over Ilex, RR, Bennet		1	K-18-CK	2	-	-	-	-	-	-	-	-	-	-	-	=	-	-	03/06/14	02/10/15	07/31/19
I-25 Frontage Road over Pine Creek	19123	1	I-17-O	2	-	-	-	168,125	-	168,125	-	-	-	-	-	=	168,125	10/15/12	-	-	-
US50 ML over Draw Cotopaxi-Texas Creek	19304	1	K-14-J	2	-	-	-	342,596	-	342,596	-	1,452,992	=	-	-	1,452,992	1,795,588	10/30/12	06/12/14	03/01/15	08/15/15
SH69 ML over Milligan Arroyo	19055	1	M-16-P	2	-	3,460	-	385,840	-	389,300	-	-	-	-	-	-	389,300	12/19/12	03/01/18	05/29/18	06/26/19
Or to Still Over Willingari Arroyo	22320	·			-	37,260	-	-	-	37,260	-	3,598,764	-	-	-	3,598,764	3,636,024	1210/12	00/01/10	00/20/10	00/20/10
I-25 Bus Route over Sull Creek	19054	1	N-17-C	2	-	3,876	-	558,109	-	561,985	-	-	-	1,910,242	-	1,910,242	2,472,227	12/19/12	10/24/13	02/17/14	09/03/14
SH160 ML over Smith Canyon	19053	1	P-23-A	2	-	-	-	373,691	-	373,691	-	1,775,780	-	-	-	1,775,780	2,149,471	12/19/12	02/05/15	05/26/15	10/30/15
SH71 over ARKANSAS RIVER	21012	1	L-22-L	2	-	254,704	-	-	-	254,704	-	6,517,636	-	-	-	6,517,636	6,772,340	05/13/15	08/30/18	12/10/18	11/15/19
SH 96 over Rush Creek	21011	1	K-17-F	2	-	344,896	-	-	-	344,896	-	2,275,375	-	-	-	2,275,375	2,620,271	07/29/15	03/29/18	07/16/18	12/14/18
I-25 over CO RD640, Butte Creek	20407	1	N-17-BN	2	_	541,169	_	_	_	541,169	_	10,537,639	_		_	10,537,639	11,078,808	10/23/17	08/03/18	10/15/18	12/08/20
I-25 over CO RD 103, Butte Creek		1	N-17-S			011,100				011,100		10,007,000				,				13,13,13	
I-25 over US 160 ML, RR Spur	22350	1	N-17-AD	2	-	1,524,138	-	-	-	1,524,138	-	25,687,439	-	-	-	25,687,439	27,211,577	11/06/17	10/20/22	03/23/23	09/30/24
I-25 SB over Draw	22823	1	K-18-U	2	-	102,980	-	-	-	102,980	-	2,531,140	-	-	-	2,531,140	2,634,120	11/05/18	12/05/19	04/07/20	10/30/20
US 285 over South Fork South Platte River	22865	1	H-13-G	2	-	473,405	-	-	-	473,405	-	4,757,550	-	-	-	4,757,550	5,230,955	01/01/19	03/16/21	06/13/22	12/09/22
SH 71 over HIGHLINE CANAL	23005	1	M-22-N	2	-	333,687	-	-	-	333,687	-	1,667,723	-	-	-	1,667,723	2,001,410	06/01/19	05/07/20	02/23/21	11/30/21
SH 101 over DRAW	23006	1	M-24-A	2	-	235,942		-	-	235,942	-	2,457,119	-	-	-	2,457,119	2,693,061	06/01/19	07/31/20	11/02/20	05/05/21
SH 101 over DRAW	23007	1	M-24-I	2	-	190,050		-	-	190,050		-	-	-	-	-	190,050	06/01/19	05/07/20	09/17/20	03/04/21
US 24 over DRAW	22995	1	H-19-C	2	-	215,998	-	-	-	215,998	-	1,883,031	-	-	-	1,883,031	2,099,029	03/29/19	10/01/20	01/01/21	09/30/21
I-25 SB over S. ACADEMY BLVD.	23605	1	I-17-GR	2	_	1,541,172	-	-	_	1,541,172	-	24,527,475	_	_	-	24,527,475	26,068,647	10/01/19	01/14/21	11/29/21	08/31/24
I-25 NB over S. ACADEMY BLVD.		1	I-17-GQ			** *						,, ,									
		1	G-12-C																		
		1	H-13-N																		
		1	I-13-G																		
		1	J-15-AO																		
		1	I-15-T																		
		1	J-14-C																		
R2 CHBP Grant (R2B2)	23558	1	J-15-G	2	1,885,292	524,426	-	-	_	2,409,718	10,589,708	42,152,740	_	_	-	52,742,448	55,152,166	08/19/20	07/31/21	04/18/22	01/22/25
		1	M-21-B																		
		1	M-21-C																		
		1	M-21-J																		
		1	M-22-U																		
		1	M-22-Y																		
		1	N-21-C																		
		1	N-21-F																		<u> </u>
		1	I-13-H																		
R2 Non-Grant	23559	1	O-19-D	2	-	788,320	-	-	-	788,320	-	11,392,604	-	-	-	11,392,604	12,180,924	08/19/20	07/31/20	04/18/22	01/22/25
		1	M-21-I																		

<sup>\*</sup>Future Bond Issuance amounts are estimates based on current financing analysis for BTE eligible projects in the CDOT 10-Year Plan, and are subject to change.



			Pre-Construction Pre-Construction							Cons	struction				1						
																	=	_			
Location	Project Accounting Number	Count	Original Bridge Number	Region	Total Other Funds	Total FASTER Funds	Total Future Bond Issuance*	Total Series 2010A Bonds	Total SB-260	Total Pre- Construction All Funds	Total Other Funds	Total FASTER Funds	Total Future Bond Issuance*	Total Series 2010A Bonds	Total SB-260	Total Construction All Funds	Project Total All Funds	Pre- Construction Start Date	Ad Date	Construction Start Date	Completion Date
US 285 at SH 9	24052	1	H-13-A	2	-	-	-	-	-	-	-	6,283,505	-	-	-	6,283,505	6,283,505			05/01/23	09/12/24
I-25/US 50 Interchange (New Pueblo Freeway)	25635	1	K-18-J	2									51,000,000			51,000,000	51,000,000				
US 50 over Fountain Creek (New Pueblo Freeway)	25635	1	K-18-L	2	-	-	-	-	-	-	-	-	51,000,000	]	-	51,000,000	51,000,000				
US 24 ML over UPRR	17672	1	G-11-F	3	409,711	3,500	-	-	-	413,211	5,279,983	350,000	-	-	-	5,629,983	6,043,194				1
US 6 ML over EAGLE RIVER	18160	1	F-09-H	3	155,656	150,986	-	=	=	306,642	-	-	=	4,201,213	-	4,201,213	4,507,855	09/28/10	05/19/11	07/20/11	05/18/12
US 50 SERVICE RD over GUNNISON RVR SR	18193	1	J-09-C J-09-D	3	143,514	-	-	203,584	-	347,098	-	-	-	2,369,188	-	2,369,188	2,716,286	06/01/10	06/23/11	08/29/11	08/31/12
I 70 SERVICE RD over COLORADO RIVER SR	18162	1	F-08-F	3	146,819	-	-	1,805,747	-	1,952,566	-	-	-	7,966,405	-	7,966,405	9,918,971	04/06/11	09/02/12	09/04/12	09/30/13
Historic Eagle County Bridges Book	19325	0	F-08-F	3	-	22,062	-	-	-	22,062	-	-	-	-	-	-	22,062	-	-	-	-
US 40 ML over E FORK ELK RIVER	18138	1	C-09-C	3	-	-	-	1,517,178	-	1,517,178	-	-	-	4,117,918	-	4,117,918	5,635,096	04/01/11	12/13/12	02/28/13	11/19/13
I 70 ML EBND over US 6, RR, EAGLE RIVER		1	F-11-AC																		
I 70 ML WBND over US 6, RR, EAGLE RIVER	18159	1	F-11-AB	3	1	-	-	1,779,324	-	1,779,325	-	12,457,996	-	500,000	-	12,957,996	14,737,321	04/01/11	03/06/14	07/19/14	05/05/17
SH 82 ML over I70 ML,COLORADO RVR,RR	18158	1	F-07-A	3	75,569	30,684,256	-	10,537,357	-	41,297,182	1,853,821	57,561,362	-	-	-	59,415,183	100,712,365	05/11/11	07/01/15	01/01/16	10/30/18
PEDESTRIAN BRIDGE over COLORADO RVR	21122	0		3	-	-	-	-	-	-	5,492,960	9,298,894	-	-	-	14,791,854	14,791,854	05/11/11	07/01/15	01/01/16	10/30/18
US 34 over NORTH FORK COLORADO RIVER	21010	1	D-13-A	3	-	872,718	-	-	-	872,718	-	5,954,412	-	-	-	5,954,412	6,827,130	06/08/17	11/07/18	04/01/19	09/15/20
	21007				231,182	26,919	-	-	-	258,101	-	-	-		-	-	258,101				
I-70 WBND over Colorado River	22359	1	F-05-L	3	-	40,876	-	-	-	40,876	-	3,077,349	-		-	3,077,349	3,118,225	08/12/15	02/01/18	04/02/18	12/15/18
	21008				225,184	26,104	_	_	_	251,288	_	-			_		251,288				1
I-70 EBND over US6,RR, Eagle River	22360	1	F-10-L	3	220,101	50,226				50,226		3,145,365				3,145,365	3,195,591	08/12/15	01/11/18	03/16/18	08/20/18
					440.050	· ·	-		-		-	3,145,305		-		3,143,303	458,526				+
I-70 WBND over Colorado River Overflow	21009	1	G-03-Q	3	410,959		-	-	-	458,526	-		-	-	-	-		08/12/15	01/04/18	03/26/18	08/15/18
	22170				-	63,961	-	-	-	63,961	-	3,200,030	-	-	-	3,200,030	3,263,991				+
US 6 ML over CASTLE CREEK	22576	1	F-09-K	3	-	44,910	-	-	-	44,910	-	3,824,079	-	-	-	3,824,079	3,868,989	07/01/19	05/02/19	07/22/19	12/14/19
I-70 over FOREST SERVICE ROAD	22712	1	F-13-S	3	-	1,843,855	-	-	-	1,843,855	-	14,470,575	-	-	-	14,470,575	16,314,430	08/09/18	02/10/21	04/28/21	07/22/22
SH 92 ML over GUNNISON RIVER	22943	1	I-05-V	3	-	834,536	-	-	-	834,536	-	12,723,532	-	-	-	12,723,532	13,558,068	03/18/19	10/22/20	11/04/21	02/04/23
SH 64 over STRAWBERY CREEK	23061	1	D-04-G	3	_	596,930	_	-	_	596,930	_	14,177,536	-	_	-	14,177,536	14,774,466	07/01/19	09/30/22	03/20/23	06/04/24
SH 64 over WHITE RIVER		1	D-03-A			,						, ,									
I-70 over US 6,US 24, RR, EAGLE RIVER	23217	1	F-11-AD	3	-	435,013	-	-	-	435,013	-	-	-	-	-	-	435,013				
I-70 VAIL PASS Design	23929	0	F-12-AS/AT	3	-	6,887,500	-	-	-	6,887,500	-	-	-	-	-	-	6,887,500	12/01/20			
I-70 EBND VAIL PASS	24896	1	F-12-AS	3	-	-	-	-	-	-	-	53,380,086	=	-	-	53,380,086	53,380,086			4/21/24	12/20/25
I-70 WBND VAIL PASS	24894	1	F-12-AT	3	-	-	-	-	-	-	-	25,385,379	-	-	22,957,340	48,342,719	48,342,719	12/01/20	06/27/22	08/12/22	12/20/24
US 6 over Elk Creek	24493	1	F-06-A	3	_	995,800	-	-	-	995,800	-	3,777,257	-		-	3,777,257	4,773,057	05/11/22		02/17/25	10/30/25
US 138 over Ditch		1	A-24-C			,				,		-, , -									
US 138 over Draw	17674	1	A-26-F	4	27,785	-	-	-	-	27,785	842,610	276	-	-	-	842,886	870,671				
US 24 ML over DRAW	18003	1	G-22-J	4	-	_	-	-	-		799,863	-	-	244,857		1,044,720	1,044,720	04/01/08	12/16/10	05/02/11	08/24/11
US 287 ML over DRAW	17804	1	B-16-AE	4	1,401,692	85,153	-	139,160	-	1,626,005		-	-	2,338,640	-	2,338,640	3,964,645	04/15/10	05/12/11	07/25/11	05/01/12
SH 14 ML over COALBANK CREEK	18451	1	B-17-L	4		1,398,233		249,641	_	1,647,874	_	-	-	3,358,015	-	3,358,015	5,005,889	12/16/10	11/01/12	04/01/14	09/30/15
I 25 SERVICE RD over LITTLE THOMPSON RIVER SR	18053	1	C-17-BN	4	941,887	1,000,200	_	2.0,041	_	941,887	_		-	1,782,003		1,782,003	2,723,890	02/01/11	04/05/12	09/04/12	04/12/13
US 34 ML over N FRK REPUBLICAN RIVER	18432	1	D-28-B	4	3-1,007	781,069	-			781,069	-	-		2,693,477		2,693,477	3,474,546	11/23/10	04/26/12	06/25/12	12/14/12
					_	761,069	-		-		-	-	-			<u> </u>					
SH 66 ML over ST VRAIN River	18224	1	D-17-AK	4	-	-	-	1,311,071	-	1,311,071	-	-	-	4,228,779	-	4,228,779	5,539,850	02/01/11	09/06/12	11/05/12	06/18/14
I-70 FRONTAGE ROAD over DRAW	18610	1	G-21-B	4	-	-	-	348,714	-	348,714	-	-	-	1,012,700	-	1,012,700	1,361,414	09/05/11	11/16/12	01/28/13	05/23/13
SH 14 ML over CACHE LA POUDRE RIVER	18085	1	B-16-D	4	1,395,490	351,787	-	753,947	-	2,501,224	611,742	9,946,160	-	800,000	-	11,357,902	13,859,126	07/14/09	06/19/14	09/22/14	11/20/15
US 85 ML over UPRR Nunn Bridge	18669	1	B-17-C	4	-	4 400 505	-	1,254,778	-	1,254,778	-	3,053	-	6,009,722	-	6,012,775	7,267,553	06/24/11	01/10/13	03/17/13	06/13/14
SH60 over SOUTH PLATTE RIVER I-25 ML over County Road 48	21146 20999	1	C-17-B B-16-EU	4 4	-	1,109,585 943,689		-	-	1,109,585 943,689	-	8,500,249 6,464,893	-	1	-	8,500,249 6,464,893		06/17/15 06/01/16	06/21/18 02/14/19		11/01/19 1/27820
Prospect Road over I-25	22248	1	B-16-AM	4	-	3,030,553	-	-	-	3,030,553	-	18,514,622	-	-	-	18,514,622	21,545,175	05/21/18		10/10/18	09/29/23
I-25 ML over DRAW (Hillsboro)	22482 22566	1	C-17-EL G-25-K	4	-	19,054		-	-	19,054 270,966	-	3,585,646 6 235 225	-	-	-	3,585,646 6,235,225	3,604,700 6,506,191	05/21/18 04/16/18		06/27/18 04/27/18	11/30/24 01/16/19
SH59 over I-70 (Emergency) US 34 ML over N FRK REPUBLICAN RIVER	22962	1	D-27-G	4	-	270,966 561,694		<u>-</u>	-	561,694	-	6,235,225 3,002,218	-	1		3,002,218	3,563,912	03/01/19	04/01/20		11/18/20
US 34 OVER REPUBLICAN RIVER	22963	1	D-28-P	4	-	-	-	-	-	-	-	3,712,057	-	-	-	3,712,057	3,712,057			04/27/20	06/14/21
TIMBER BRIDGE EASTERN PLAINS	23010	0	Various F-19-E	4	-	4,759,957	-	-	-	4,759,957	-	-	<del>-</del>	-	-	-	4,759,957	04/30/21			+
TIMBER BRIDGE EASTERN PLAINS: PKG 1	24367	1 1	F-20-J F-20-L	4	-	-	-	-	-	-	-	9,341,799	-	-	-	9,341,799	9,341,799		11/01/21	02/28/22	11/30/22
TIMBER BRIDGE EASTERN PLAINS: PKG 2	24405	1	C-22-K D-24-O	4	-	-	-	-	-	-	-	4,364,175	-	-	-	4,364,175	4,364,175		08/09/22	10/25/22	10/27/23

22



<sup>\*</sup>Future Bond Issuance amounts are estimates based on current financing analysis for BTE eligible projects in the CDOT 10-Year Plan, and are subject to change.

							Pre-Cor	nstruction					Const	ruction							
Location	Project Accounting Number	Count	Original Bridge Number	Region	Total Other Funds	Total FASTER Funds	Total Future Bond Issuance*	Total Series 2010A Bonds	Total SB-260	Total Pre- Construction All Funds	Total Other Funds	Total FASTER Funds	Total Future Bond Issuance*	Total Series 2010A Bonds	Total SB-260	Total Construction All Funds	Project Total All Funds	Pre- Construction Start Date	Ad Date	Construction Start Date	Completi Date
TIMBER BRIDGE EASTERN PLAINS: PKG 3	25447	1	D-25-E	4	-	-	-	-	-	-	-	5,364,793	-	-	-	5,364,793	5,364,793	09/01/22	03/29/23	10/23/23	10/30/24
TIMBER BRIDGE EASTERN PLAINS: PKG 4	25866	1	D-28-D	4	-			-	-	-	-	5,768,637		-	-	5,768,637	5,768,637	10/24/23		04/11/24	10/18/24
US 40 ML over DRAW	24224	1	I-24-N	4	٠	549,51	0 -	•	-	549,510	-	8,352,110	•	•	-	8,352,110	8,901,620	01/01/21			
Holyoke Bundle	22529	1 1 1	B-27-A B-27-D B-27-F A-27-A	4	-	2,049,15	3 -	-	-	2,049,153	-	20,000,000	-	-	-	20,000,000	22,049,153	10/05/22	04/05/24	07/01/24	04/30/2
US 550 ML over Bear Creek	17670	1	L-06-A	5	117,113	6,388	3 -	-	-	123,501	4,756,830	1,805	-	-	-	4,758,635	4,882,136				<b>†</b>
SH 145 ML over LEOPARD CREEK	18231	1	L-04-B	5	-	-		506,177	-	506,177	47,559	-	-	3,301,616	-	3,349,175	3,855,352	02/01/11	03/15/12	05/15/12	05/30/13
SH 62 ML over UNCOMPAHGRE RIVER	18323	1	L-05-B	5	-	1,012,61	9 -	268,923	-	1,281,542	3,380	-	-	6,519,674	-	6,523,054	7,804,596	02/01/11	02/09/12	04/24/12	05/30/13
SH90 over DOLORES RIVER	20817	1	K-01-C	5	-	965,69	4 -	-	-	965,694	-	4,977,169	-	-	-	4,977,169	5,942,863	01/30/15	11/09/15	12/05/16	08/18/1
US 50 over AGATE CREEK	22436	1	K-11-G	5	-			-	-	-	-	1,526,757	-	-	-	1,526,757	1,526,757	03/29/18	03/29/18	06/18/18	10/08/1
US 285 over RIO CONEJOS OVERFLOW	23069	1	P-12-A	5	-	192,90	0 -	-	-	192,900	-	5,240,000	-	-	-	5,240,000	5,432,900	04/17/19	01/01/24	01/01/24	03/01/2
SH151 ML (Culvert Failure)	25737	1	P-07-S	5	-	159,40	0 -	-	-	159,400	-	4,372,783	-		-	4,372,783	4,532,183	04/24/23	06/15/23	08/14/23	12/22/2
US 285 ML over DRAW	26105	1	J-12-AJ	5	-	-			-	-	-	541,532	-	1	-	541,532	541,532			04/25/24	11/15/2
Design for Future Years					-	-		-	-	-	-	-	-	-	-	-	-				
Total Capital Bridge Projects		206			45,088,238	311,572,09	6	53,382,850		410,043,184	71,790,633	1,081,705,523	443,222,359	254,586,876	22,957,340	1,874,262,731	2,284,305,915				
els:																					
EJMT Tunnel Projects		1	F-13-Y												86,350,000	86,350,000	86,350,000				
EJIMT Turinei Projects		1	F-13-X	1 '	-	-	-	-	-	-		-	-	-	86,350,000	80,330,000	80,330,000				
- ·		0	F-13-Y												20 200 204	20,000,004	00.000.004			07/10/00	
Plenum Liner	25881	0	F-13-X	1	-	-	-	-	-	-	-	-	-	-	28,009,084	28,009,084	28,009,084			07/10/23	04/17/2
Total Tunnel Projects		2				-						-			114,359,084	114,359,084	114,359,084				
ntative Maintenance:																					1
SH71 over ARKANSAS RIVER	24738	0	L-22-LL	2	-	18,918	3 -	-	-	18,918	-	953,208	-	-	-	953,208	972,126	04/12/22		10/04/22	06/15/2
I-70 MP 211 Repair	26060	0	F-13-V	3	-	25,000		-	-	25,000		40,000				40,000	65,000				
Total Preventative Maintenace						43,918				43,918		993,208				993,208	1,037,126				
	Total	208		•	\$ 45,088,238	\$ 311,616,014	4 S -	\$ 53,382,850	s -	\$ 410,087,102	\$ 71,790,633	\$ 1,082,698,731	\$ 443,222,359	\$ 254,586,876	\$ 137,316,424	\$ 1.989.615.023	\$ 2,399,702,125	Total Program Imp	act all Projects a	all funds	

23


<sup>\*</sup>Future Bond Issuance amounts are estimates based on current financing analysis for BTE eligible projects in the CDOT 10-Year Plan, and are subject to change.

Program Funding by Source Summary																	
			Pre-Co	nstruction				Construction									
			Future Bond	Series 2010A					Future Bond	Series 2010A							
Sources:	Other	FASTER	Issuance*	Bonds	SB 260	Total	Other	FASTER	Issuance*	Bonds	SB 260	Total	Total All Funds				
Federal	\$ 6,992,269	\$ -	\$ -	\$ -	\$ -	\$ 6,992,269	\$ 31,815,348	\$ -	\$ -	\$ -	\$ -	\$ 31,815,348	\$ 38,807,617				
State	925,518	-	-	-	-	925,518	143,827	-	-	-	-	143,827	\$ 1,069,345				
Local	25,139,801	-	-	-	-	25,139,801	11,163,134	-	-	-	-	11,163,134	\$ 36,302,935				
FASTER	-	311,616,014	-	-	-	311,616,014	-	1,082,658,731	-	-	-	1,082,658,731	\$ 1,394,274,745				
Bank of America Loan	12,030,650	-	-	-	-	12,030,650	28,668,324	-	-	-	-	28,668,324	\$ 40,698,974				
Series 2010A Bonds	-	-	-	52,835,939	-	52,835,939	-	-	-	245,307,666	-	245,307,666	\$ 298,143,605				
Bond Interest	-	-	-	546,911	-	546,911	-	-	-	9,279,210	-	9,279,210	\$ 9,826,121				
SB 260 Bridge and Tunnel Fees	-	-	-	-	-	-	-	-	-	-	137,316,424	137,316,424	\$ 137,316,424				
Future Bond Issuance	-	-	-	-	-	-	-	-	443,222,359	-	-	443,222,359	\$ 443,222,359				
Total	\$ 45,088,238	\$ 311,616,014	\$ -	\$ 53,382,850	\$ -	\$ 410,087,102	\$ 71,790,633	\$ 1,082,658,731	\$ 443,222,359	\$ 254,586,876	\$ 137,316,424	\$ 1,989,575,023	\$ 2,399,662,125				

24

<sup>\*</sup>Future Bond Issuance amounts are estimates based on current financing analysis for BTE eligible projects in the CDOT 10-Year Plan, and are subject to change.

# **Colorado Bridge and Tunnel Enterprise Four Year Quarterly Cash Flow Projection**



<sup>\*</sup>The increases in cash balances in the first quarter of 2024, 2025 & 2026 are the result of the forecast bond issuances of \$250M, \$100M and \$100M respectively.

